



Daily Logs List

Mar 22, 2023

Job: HPM - SP Condos Unit 23-27

Added By: Garrett Damm

Log Notes:

Tasks performed: Site Check

The team has started framing with sleepers nearly completed and rafters starting. They were made aware to reverse typical framing on all dormers and have been following the stamped plan set provided. The guys will have the exposed framing covered each night to prevent snow fall from causing unnecessary snow removal.

Future Tasks: Continue framing.

Weather Conditions:

Sunny

Wed, Mar 22, 2023, 12:00 AM



34° F

12° F

Wind: 7 mph

Humidity: 95%

Total Precip: 0"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 8

