



Daily Logs List

Mar 23, 2023

Job: HPM - SP Condos Unit 23-27

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team has almost completed the all rafters on the Southern side of building and started installing sleepers on northern side. They were also made aware of the roof extension from the upper roof to the roof below to allow for better airflow per the stamped plan set.

They started to tear off the lower roofs and dry them in.

The team was made aware that they need to be tied off and aware of their ropes while maneuvering on the roof. Otherwise all team members had high vis and harness on as well as ladders being tied off and cones and caution tape up.

It was communicated that the team needs to cover the roof with provided poly to prevent snow from covering the framing.

Future Tasks: Continue framing and start sheathing the roof.

Weather Conditions:

Mostly Sunny

Thu, Mar 23, 2023, 4:14 PM



45° F
13° F

Wind: 10 mph
Humidity: 87%
Total Precip: 0"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 7

