



Daily Logs List

Apr 12, 2023

Job: HPM - SP Condos Unit 13-17

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

Team has began sheeting on the south western side of the building as well as installed fascia and screen around that side of building.

Team has continued to frame the roof and is making great progress.

Future Tasks:

Finish framing and sheeting of the roof then dry-in the roof.

Weather Conditions:

Partly Cloudy with Chance of Light Snow

Wed, Apr 12, 2023, 4:58 PM



43° F

28° F

Wind: 21 mph

Humidity: 85%

Total Precip: 0.02"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm, Patrick Morey III

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 3

