



Daily Logs List

Apr 28, 2023

Job: HPM - SP Condos Unit 13-17

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team has the roof about 70% sheeted and has began drying in from the western side of roof where they have completed everything else. They should have facia and sheeting completed and roof dried in before the end of the weekend.

Future Tasks: Site Check

Team should be ready for dry-in punch and begin building Boston's by Monday.

Weather Conditions:

Partly Cloudy

Fri, Apr 28, 2023, 2:22 PM



57° F

21° F

Wind: 8 mph

Humidity: 75%

Total Precip: 0"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm, Patrick Morey III

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 8

