



## Daily Logs List

### Apr 28, 2023

**Job:** HPM - SP Condos Unit 28-32

**Added By:** Garret Iverson

**Log Notes:**

Tasks performed: Site Check

The team is shingling the roof and has all of the Boston's shingled. They have a couple of places to finish dry-in punch list items that were communicated to them. otherwise they should have the roof shingled and ready for punch by mid next week.

Future Tasks:

**Weather Conditions:**

Partly Cloudy



57° F

21° F

Wind: 8 mph

Humidity: 75%

Total Precip: 0"

Fri, Apr 28, 2023, 2:22 PM

#### Custom Fields

**CMS Employees:** Garret Iverson, Garrett Damm, Patrick Morey III

**Subs Onsite:** CE Hernandez Construction

**Tool Box Talk:** ☐

**Delivery:** ☐

**Added Work:** ☐

**Site issues:** N/A

**Tools & Equipment:** N/A

**Materials:** N/A

Attachments: 8

