



Daily Logs List

Aug 23, 2022

Job: HPM - SP Condos Unit 8-12

Added By: Garrett Damm

Log Notes:

Tasks performed: Progress Check

Framing has been moving swiftly. They have sheathed as much as they can until screen arrives.

All lower roofs have been torn off and dried in.

Future Tasks:

Weather Conditions:

Sunny



82° F

46° F

Wind: 15 mph

Humidity: 81%

Total Precip: 0"

Tue, Aug 23, 2022, 3:36 PM

Custom Fields

CMS Employees: Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

