



Daily Logs List

Aug 18, 2022

Job: HPM - SP Condos Unit 3-7

Added By: Garrett Damm

Log Notes:

Tasks performed: Progress and Quality Check.

They have continued sheathing and building the Boston's. Screen is supposed to arrive next week sometime which will allow the guys to finish off the sheathing and fascia.

Future Tasks: Dry in and shingle

Weather Conditions:

Mostly Sunny

Thu, Aug 18, 2022, 3:56 PM



88° F

48° F

Wind: 14 mph

Humidity: 62%

Total Precip: 0"

Custom Fields

CMS Employees: Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

