



Daily Logs List

Oct 12, 2022

Job: HPM - SP Condos Unit 3-7

Added By: Garrett Damm

Log Notes:

Tasks performed: Quality Control Walk

Looking through the work it all looks very good.

There were only a few items on my punch list which included:

1. Apply tar to exposed fasteners around pipe penetration
2. Clean off roof
3. Re-install pipe cap
4. Install siding where it was cut out for cold roof
5. Touch up siding with stain

Future Tasks: The team will be working to complete these items by end of day Sunday 10/16.

We will be getting a team there to remove all materials, the trailer, and lift out by end of week next week.

Weather Conditions:

Sunny

Wed, Oct 12, 2022, 4:53 PM



66° F

39° F

Wind: 16 mph

Humidity: 70%

Total Precip: 0"

Custom Fields

CMS Employees: Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 38



