



Daily Logs List

Oct 12, 2022

Job: HPM - SP Condos Unit 8-12

Added By: Garrett Damm

Log Notes:

Tasks performed: Quality Control Walk

Looking through the roof all work was completed to CMS standards.

There were only a few items on my punch list which included:

1. Sealing the fascia on chimney areas
2. Add siding where it was cut out on bird boxes
3. Touch up siding stain in all areas where it was effected

Future Tasks: The team will be working to complete these items by end of day Sunday 10/16.

We will be getting a team there to remove all materials, the trailer, and lift out by end of week next week.

Weather Conditions:

Sunny

Wed, Oct 12, 2022, 4:53 PM



66° F

39° F

Wind: 16 mph

Humidity: 70%

Total Precip: 0"

Custom Fields

CMS Employees: Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 24

