



## Daily Logs List

### Apr 18, 2023

**Job:** HPM - SP Condos Unit 13-17

**Added By:** Garret Iverson

**Log Notes:**

Tasks performed: Site check

Team has roof 85% frame and has around 25% of the roof sheeted.

Team went home early due to weather.

Future Tasks:

**Weather Conditions:**

Partly Cloudy with Isolated Storms

Tue, Apr 18, 2023, 4:48 PM



32° F

16° F

Wind: 22 mph

Humidity: 95%

Total Precip: 0.33"

#### Custom Fields

**CMS Employees:** Garret Iverson, Garrett Damm

**Subs Onsite:** CE Hernandez Construction

**Tool Box Talk:** ☐

**Delivery:** ☐

**Added Work:** ☐

**Site issues:** N/A

**Tools & Equipment:** N/A

**Materials:** N/A

**Attachments:** 3

