



## Daily Logs List

### Apr 12, 2023

**Job:** HPM - SP Condos Unit 23-27

**Added By:** Garret Iverson

**Log Notes:**

Tasks performed: Site Check/ Dry-in Punch List

Walked the roof with the team and did a punch list on the dry-in. Items needed to be fixed before shingles:

- 1) Drip edge needs to be installed on most Boston's
- 2) Holes in the dry-in
- 3) Toe boards that need to be removed and dry-in patched
- 4) Dry-in needs to be placed over metal where roofs were extended
- 5) Certain places where dry-in was cut short of fascia
- 6) Dry-in was not lapped properly in certain places

**Future Tasks:**

Walk dry-in and shingle roof

**Weather Conditions:**

Partly Cloudy with Light Wintry Mix Likely

Wed, Apr 12, 2023, 4:16 PM



49° F

30° F

Wind: 10 mph

Humidity: 82%

Total Precip: 0.01"

#### Custom Fields

**CMS Employees:** Garret Iverson, Garrett Damm, Patrick Morey III

**Subs Onsite:** N/A

**Tool Box Talk:** ☐

**Delivery:** ☐

**Added Work:** ☐

**Site issues:** N/A

**Tools & Equipment:** N/A

**Materials:** N/A

Attachments: 39





