



Daily Logs List

Apr 12, 2023

Job: HPM - SP Condos Unit 28-32

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team has got about 15% of the roof framed and sheeted.

Future Tasks:

Finish framing and sheeting roof and tearing off lower roof and drying them in.

Weather Conditions:

Partly Cloudy with Chance of Light Wintry Mix

Wed, Apr 12, 2023, 5:01 PM



49° F

31° F

Wind: 17 mph

Humidity: 84%

Total Precip: 0.01"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm, Patrick Morey III

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 4

