



CORNERSTONE

MANAGEMENT SERVICES
ESTABLISHED 2006

Daily Logs List

May 5, 2023

Job: HPM - SP Condos Unit 13-17

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team has the all the Boston's built and are working on getting them sheeted and dried in. They will be ready for a dry - in punch list on Monday.

Future Tasks:

Weather Conditions:

Partly Cloudy

Fri, May 5, 2023, 2:50 PM



44° F

32° F

Wind: 15 mph

Humidity: 98%

Total Precip: 0"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm, Patrick Morey III

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 5

