



Daily Logs List

Apr 28, 2023

Job: HPM - SP Condos Unit 23-27

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team has shingled as much as possible and will be building the crickets upon approval.

Future Tasks: Punch List on final roof

Weather Conditions:

Mostly Sunny



62° F

32° F

Wind: 8 mph

Humidity: 72%

Total Precip: 0"

Fri, Apr 28, 2023, 2:25 PM

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm, Patrick Morey III

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 7

