



## Daily Logs List

### Jun 23, 2023

**Job:** HPM - SP Condos Unit 33-37

**Title:**

**Added By:** Garret Iverson

**Log Notes:**

Tasks performed: Site Check

The team has the roof a little over 50% completed and should be done with the roof by the end of next week depending on weather.

Future Tasks:

**Weather Conditions:**

Partly Cloudy with Isolated Storms

Fri, Jun 23, 2023, 12:25 PM



54° F

40° F

Wind: 9 mph

Humidity: 99%

Total Precip: 0.47"

#### Custom Fields

**CMS Employees:** Garret Iverson, Garrett Damm

**Subs Onsite:** CE Hernandez Construction

**Tool Box Talk:** ☐

**Delivery:** ☐

**Added Work:** ☐

**Site issues:** N/A

**Tools & Equipment:** N/A

**Materials:** N/A

Attachments: 15

