



Daily Logs List

May 26, 2023

Job: HPM - SP Condos Unit 33-37

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team has continued to sheet the roof and began drying in. The team expects the roof to be finished and ready for dry in punch on Tuesday next week.

Future Tasks:

Weather Conditions:

Mostly Cloudy with Thunderstorms Likely

Fri, May 26, 2023, 11:45 AM



62° F

38° F

Wind: 8 mph

Humidity: 100%

Total Precip: 0.2"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 12

