



Daily Logs List

Jun 16, 2023

Job: HPM - SP Condos Unit 43-47

Title:

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team is just finishing up drying in and I did an inspection as I was on the roof. There was just a couple of items but the team was right behind me fixing everything as I walked the roof. They will have it finished by the end of today and be shingling. They are expected to be finished with shingles by the end of next week.

Future Tasks:

Weather Conditions:

Partly Cloudy with Isolated Storms

Fri, Jun 16, 2023, 12:22 PM



57° F

32° F

Wind: 8 mph

Humidity: 100%

Total Precip: 0"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 11

