



Daily Logs List

Jun 23, 2023

Job: HPM - SP Condos Unit 43-47

Title:

Added By: Garret Iverson

Log Notes:

Tasks performed: Site Check

The team has the roof roughly 80% shingled and are finishing up detail work. They should have the roof done and ready for punch walk by middle of next week.

Future Tasks:

Weather Conditions:

Partly Cloudy with Light Rain Showers

Fri, Jun 23, 2023, 12:14 PM



57° F

40° F

Wind: 9 mph

Humidity: 100%

Total Precip: 0.48"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 15

