



## Daily Logs List

### Jun 9, 2023

**Job:** HPM - SP Condos Unit 43-47

**Added By:** Garret Iverson

**Log Notes:**

Tasks performed: Site Check

The team has the roof sheeted and are building bostons and starting dry in. The team should have all the bostons built by end of next week and have the dry in finishing around the same time.

Future Tasks:

**Weather Conditions:**

Partly Cloudy with Isolated Storms

Fri, Jun 9, 2023, 11:36 AM



**70° F**

**41° F**

Wind: 8 mph

Humidity: 100%

Total Precip: 0.02"

#### Custom Fields

**CMS Employees:** Garret Iverson, Garrett Damm

**Subs Onsite:** CE Hernandez Construction

**Tool Box Talk:** ☐

**Delivery:** ☐

**Added Work:** ☐

**Site issues:** N/A

**Tools & Equipment:** N/A

**Materials:** N/A

Attachments: 12

