



Daily Logs List

Jul 14, 2023

Job: HPM - SP Condos Unit 1-2

Title:

Added By: Garret Iverson

Log Notes:

Tasks performed: Site check

The team has the roof framed and started sheeting today. They will be done and ready for a dry in inspection early to middle of next week.

Weather Conditions:

Mostly Sunny

Fri, Jul 14, 2023, 12:20 PM



73° F

48° F

Wind: 10 mph

Humidity: 75%

Total Precip: 0"

Custom Fields

CMS Employees: Garret Iverson, Garrett Damm

Subs Onsite: CE Hernandez Construction

Tool Box Talk: ☐

Delivery: ☐

Added Work: ☐

Site issues: N/A

Tools & Equipment: N/A

Materials: N/A

Attachments: 7

